EXTENSION OF TIME PROPOSAL

1	Name of Work	Construction of drain from Appayanna [illegible]t to Depot Muniswamappa Layout and Surrounding area in Ward N 12, Shettyhalli Sub Division
2	Amount of Work Portion	34,98,398.87
3	Estimated Cost	35.00 Lakhs
4	Name of Contractor	Executive Engineer, KRIDL
5	Agreement No	BBMP/EE/DD Ag No. 328/17-18 Date: 22-03-2018
6	No and date under which work order issued	BBMP/EE/DD/WO/328/2017-18 Date: 22-03.2018
7	Time limit originally fixed for completion	90 Days
8	Date of application by the contractor for granting extension of time	
9	Date of receipt of application in the sub division office	
10	Extension granted if any	
	i)	Nil
	ii)	
11	Work carried out by the contractor during the original period stipulated in the contract	Nil
12	Work carried out during 1st extension	Nil
13	Work carried out during 2nd extension	Nil
14	Time now applied for	Days
15	Date of recommending time limit applied for	Yes
16	Whether the original application of the contractor is enclosed.	-
17	Balance of work remaining to be done	-
18	Probable time required for completion of remaining work	Nil
9	Cost of work charged establishment charged on the work after the expairy of original period.	No
20	Whether notice as per clause of contract has been issued.	Due to BWSSB cauvery and Sanitary Pipeline work the above work delayed. Hence EOT is recommended for sanction with minimum penalty.
21	Remarks of the AEE and the daily rate of penalty proposed	Recommended for time extension with penalty
22	Remarks of the EE with the daily rate of penalty proposed	

Assistant Engineer

Executive Engineer
Dasarahally Division, BBMP

EXECUTIVE ENGINEER
Bruhat Bangalore Mahanagara Palike
Dasarahalli Division, Bangalore-560057

Assistant Executive Engineer
Shettyhalli Sub Division,
BBMP, Bangalore

As recommended by EE. EOT is accepted

Chief Engineer
Dasarahally Zone, BBMP
Bangalore

Scanned by CamScanner